

FIRST QUARTER PROGRESS REPORT, 2022

Area Council	Location	Project type	Project Category	Contract Sum	Payment	Contractor	Funding Source	Award Date	Comple, Date	Status
NKU	Nsuansa	Construction	6-Classroom Block	149,955.00	107,898.00	M/S Barima Twumbarima	Get Fund	22/11/10	17/02/2021	Completed
SWE	Salem, Swedru	Construction	Classroom Block	317,488.00	161,979.00	Kwasac wood works	Get Fund	22/11/10		Ground floor level
SWE	Bebianeha	Completion	of Library	124,440.00	33,134.00	M/S Kupper Estate Developer	DACF	19/11/2019		Plumbing
NKR	Nyakrom	Construction	3-Classroom Block	147,904.00	98,766.43	M/S Dewis Enterprise	Get Fund	29.02.2012	20/2/2020	Completed
OTK	Ekurufufu	Construction	2-Unit Classroom block	117,403.50	21,300.30	M/S Falila Co.Ltd	Get Fund	16.09.2015	20/07/2021	Completed
OTK	Nsonan	Construction	6-Unit Classroom block	299,192.25		M/S Buabay	Get Fund	16.09.2015	30/02/2016	Sub-Structure
NKR	Nyakrom	Construction	4-Unit Classroom block	211,076.20	105,860.95	M/S Katanca Co.Ltd	DACF	11.06.2015	03.06.2016	plastering work
AHM	Afumkwaa	Construction	1No. Teachers Quarters	205,758.50	178,514.00	M/S Hidic Co.Ltd	DACF	06.11.2015	05.09.2016	Painting
SWE	Swedru	Construction	1No. 3-Bedroom Apartment	180,477.90	83,309.25	M/S Iconstar Ltd	DACF	16/09/2015	16/01/2015	Gable level
NKU	Nyakrom	Construction	1No. Police Station	465,043.42	264,342.60	M/S Sag-An Co.Ltd	DACF	20.06.2016	14/04/2017	Painting/Tiling&Plumbing works
OTK	Bosompa	Construction	of 1No.6-Unit Classroom Block	348,212.43	130,776.30	M/S Fobiri Links & Sons	Get Fund	07.11.2016	12.11.2016	Completed

SWE	Swedru	Completion	of Municipal Assembly New Block	549,354.11	54,737.10	M/S Amo Mensah Co. Ltd.	DACF	10.10.2016	24/03/2017	Plastering work/Plumbing/electrical work
BBK	Bobikuma	Construction	of 1No.6-Unit Classroom Block	348,349.98	162,411.05	M/S Sag-An Co.Ltd	Get Fund	20.06.2016	24/12/2016	Plastering
OTK	Bosompa	Construction	of 1No. Chps Compound	191,033.55	49,685.00	M/S Sir Charles Doughan C.Ltd	DACF	22.02.2016	24/05/2016	Painting/Finishing
AHM	Ahmadonko	Construction	of 6-Unit Classroom Blok	449,827.95	449,827.95	M/S J.O.Okine Building Ltd	Get Fund	09.06.2019	22/03/2020	Completed
NKR	Nyakrom	Construction	of 6-Unit 2-Storey Classroom Block and 6-seater w/c	449,827.95	449,827.95	M/S J.O.Okine Building Ltd	Get Fund	09.06.2019	22/03/2020	Completed
SWE	Salvation Army	Construction	of 6-Unit Classroom Blok	449,853.80	449,853.80	M/S Oc-100 Works Express	Get Fund	09.06.2019	22/03/2020	Completed
SWE	Swedru Town Hall	Renovation	of Swedru Town Hall	198,000.00	82,081.80	M/S J.O.Okine Building Ltd	IGF	09.06.2019	22/01/2020	-
SWE	Swedru Urban B' AMA	Construction	of 1No. 2-Unit Kindergarten Classroom Block	225,083.85	129,520.70	M/S Anoco Ltd	DACF	29/11/2019	03.11.2020	External works
SWE	Swedru Methodist "A"	Construction	of 1No.2-Unit Kindergarten Classroom Block	225,083.85	150,140.70	M/S Anoco Ltd	DACF	29/11/2019	11/03/2020	External works

BBK	Lower Bobikum	Construction	of 4-Unit 18no. Market Stalls	135,000.00	121,500.00	M/S Solid Accord Enterprise	DDF	12.04.2019	20/02/2020	Completed
SWE	Swedru	Completion	of Swedru Abattoir	249,530.10	224,577.00	M/S Oc-100 Works Express	DDF	18/11/2019	31/03/2020	Completed
SWE	Swedru	Construction	of 1No. 3-Bedroom Semi-Detached Apartment for Medical Doctors	539,922.60		M/S Anoco Ltd	RFG-DACF	12.04.2020	31/01/2022	Painting/Finishing
SWE	Swedru	Construction	of 3-Unit Classroom Block with furniture for Girls Model School	349,459.74		M/S Anoco Ltd	RFG-DACF	29/11/2020	29/04/2021	Completed

SECOND QUARTER PROGRESS REPORT, 2022

Area Council	Location	Project type	Project Category	Contract Sum	Actual Completion	Contractor	Funding Source	Award Date	Comple, Date	Status
NKU	Nsuansa	Construction	6-Classroom Block	149,955.00		M/S Barima Twumbarima	Get Fund	22/11/10	17/02/2021	Completed
SWE	Salem, Swedru	Construction	Classroom Block	317,488.00		Kwasac wood works	Get Fund	22/11/10		Ground floor level
SWE	Bebianeha	Completion	of Library	124,440.00		M/S Kupper Estate Developer	DACF	19/11/2019		Plumbing

OTK	Nsonan	Construction	6-Unit Classroom block	299,192.25		M/S Buabay	Get Fund	16.09.2015	30/02/2016	Sub-Structure
NKR	Nyakrom	Construction	4-Unit Classroom block	211,076.20		M/S Katanca Co.Ltd	DACF	11.06.2015	03.06.2016	plastering work
AHM	Afumkwaa	Construction	1No. Teachers Quarters	205,758.50		M/S Hidic Co.Ltd	DACF	06.11.2015	05.09.2016	Painting
SWE	Swedru	Construction	1No. 3-Bedroom Apartment	180,477.90		M/S Iconstar Ltd	DACF	16/09/2015	16/01/2015	Gable level
NKU	Nyakrom	Construction	1No. Police Station	465,043.42		M/S Sag-An Co.Ltd	DACF	20.06.2016	14/04/2017	Painting/Tiling&Plumbing works
SWE	Swedru	Completion	of Municipal Assembly New Block	549,354.11		M/S Amo Mensah Co. Ltd.	DACF	10.10.2016	24/03/2017	Plastering
BBK	Bobikuma	Construction	of 1No.6-Unit Classroom Block	348,349.98		M/S Sag-An Co.Ltd	Get Fund	20.06.2016	24/12/2016	Completed
OTK	Bosompa	Construction	of 1No. Chps Compound	191,033.55		M/S Sir Charles Doughan C.Ltd	DACF	22.02.2016	24/05/2016	Painting/Finishing
AHM	Ahmadonko	Construction	of 6-Unit Classroom Blok	449,827.95		M/S J.O.Okine Building Ltd	Get Fund	09.06.2019	22/03/2020	Completed
NKR	Nyakrom	Construction	of 6-Unit 2-Storey Classroom Block and 6-seater w/c	449,827.95		M/S J.O.Okine Building Ltd	Get Fund	09.06.2019	22/03/2020	Completed
SWE	Salvation Army	Construction	of 6-Unit Classroom Blok	449,853.80		M/S Oc-100 Works Express	Get Fund	09.06.2019	22/03/2020	Completed

SWE	Swedru Town Hall	Renovation	of Swedru Town Hall	198,000.00		M/S J.O.Okine Building Ltd	IGF	09.06.2019	22/01/2020	
SWE	Swedru Urban B'AMA	Construction	of 1No. 2-Unit Kindergarten Classroom Block	225,083.85		M/S Anoco Ltd	DACF	29/11/2019	03.11.2022	Completed
SWE	Swedru Methodist "A"	Construction	of 1No.2-Unit Kindergarten Classroom Block	225,083.85		M/S Anoco Ltd	DACF	29/11/2019	03.11.2022	Completed
BBK	Lower Bobikum	Construction	of 4-Unit 18no. Market Stalls	135,000.00		M/S Solid Accord Enterprise	DDF	12.04.2019	20/02/2022	Completed
SWE	Swedru	Completion	of Swedru Abattoir	249,530.10		M/S Oc-100 Works Express	DDF	18/11/2019	31/03/2020	Completed
SWE	Swedru	Construction	of 1No. 3-Bedroom Semi-Detached Apartment for Medical Doctors	539,922.60		M/S Anoco Ltd	RFG-DACF	12.04.2020	31/01/2022	Completed
SWE	Swedru	Construction	of 3-Unit Classroom Block with furniture for Girls Model School	349,459.74		M/S Anoco Ltd	RFG-DACF	29/11/2020	29/04/2021	Completed

THIRD QUARTER PROGRESS REPORT,2022

Area Council	Location	Project type	Project Category	Contract Sum	Actual Completion	Contractor	Funding Source	Award Date	Comple, Date	Status
SWE	Salem, Swedru	Construction	Classroom Block	317,488.00		Kwasac wood works	Get Fund	22/11/10		Ground floor level
SWE	Bebianeha	Completion	of Library	124,440.00		M/S Kupper Estate Developer	DACF	19/11/2019		Plumbing
OTK	Nsonan	Construction	6-Unit Classroom block	299,192.25		M/S Buabay	Get Fund	16.09.2015	30/02/2016	Sub-Structure
NKR	Nyakrom	Construction	4-Unit Classroom block	211,076.20		M/S Katanca Co.Ltd	DACF	11.06.2015	03.06.2016	plastering work
AHM	Afumkwaa	Construction	1No. Teachers Quarters	205,758.50		M/S Hidic Co.Ltd	DACF	06.11.2015	05.09.2016	Painting
SWE	Swedru	Construction	1No. 3-Bedroom Apartment	180,477.90		M/S Iconstar Ltd	DACF	16/09/2015	16/01/2015	Gable level
NKU	Nyakrom	Construction	1No.Police Station	465,043.42		M/S Sag-An Co.Ltd	DACF	20.06.2016	14/04/2017	Painting/Tiling&Plumbing works
SWE	Swedru	Completion	of Municipal Assembly New Block	549,354.11		M/S Amo Mensah Co. Ltd.	DACF	10.10.2016	24/03/2017	Plastering
BBK	Bobikuma	Construction	of 1No.6-Unit Classroom Block	348,349.98		M/S Sag-An Co.Ltd	Get Fund	20.06.2016	24/12/2016	Completed
OTK	Bosompa	Construction	of 1No. Chps Compound	191,033.55		M/S Sir Charles Doughan C.Ltd	DACF	22.02.2016	24/05/2016	Painting/Finishing

AHM	Ahmadonko	Construction	of 6-Unit Classroom Blok	449,827.95		M/S J.O.Okine Building Ltd	Get Fund	09.06.2019	22/03/2020	Completed
NKR	Nyakrom	Construction	of 6-Unit 2-Storey Classroom Block and 6-seater w/c	449,827.95		M/S J.O.Okine Building Ltd	Get Fund	09.06.2019	22/03/2020	Completed
SWE	Salvation Army	Construction	of 6-Unit Classroom Blok	449,853.80		M/S Oc-100 Works Express	Get Fund	09.06.2019	22/03/2020	Completed
SWE	Swedru Town Hall	Renovation	of Swedru Town Hall	198,000.00		M/S J.O.Okine Building Ltd	IGF	09.06.2019	22/01/2020	Ceiling/Plumbing works
SWE	Swedru Urban B' AMA	Construction	of 1No. 2-Unit Kindergarten Classroom Block	225,083.85		M/S Anoco Ltd	DACF	29/11/2019	03.11.2022	Completed
SWE	Swedru Methodist "A"	Construction	of 1No.2-Unit Kindergarten Classroom Block	225,083.85		M/S Anoco Ltd	DACF	29/11/2019	03.11.2022	Completed
BBK	Lower Bobikum	Construction	of 4-Unit 18no. Market Stalls	135,000.00		M/S Solid Accord Enterprise	DDF	12.04.2019	20/02/2022	Completed
SWE	Swedru	Completion	of Swedru Abattoir	249,530.10		M/S Oc-100 Works Express	DDF	18/11/2019	31/03/2020	Completed

SWE	Swedru	Construction	of 1No. 3-Bedroom Semi-Detached Apartment for Medical Doctors	539,922.60		M/S Anoco Ltd	RFG-DACF	12.04.2020	31/01/2022	Completed
SWE	Swedru	Construction	of 3-Unit Classroom Block with furniture for Girls Model School	349,459.74		M/S Anoco Ltd	RFG-DACF	29/11/2020	29/04/2021	Completed